Activity	Activity Description	OD	RD	%	ES	EF	TF	2007 2008 J J A S O N D J F M A M J J A S O N	
1	NTP	0	0	0	29MAY07*		0	O INTP	
1900	SFA - EROSION CONTROL	5	5	0	29MAY07	04JUN07	0	1900SFA - EROSION CONTROL	
2900	R/A - EROSION CONTROL	30	30	0	05JUN07	04JUL07	0	2900R/A - EROSION CONTROL	
3900	F&D - EROSION CONTROL	1	1	0	05JUL07	05JUL07	0	I 3900F&D - EROSION CONTROL	
5010	INSTALL SEDIMENT EROSION CONTOL	4	4	0	06JUL07	11JUL07	0	5010INSTALL SEDIMENT EROSION CONTOL	
5020	INSPECT SEDIMENT EROSION CONTOL	1	1	0	12JUL07	12JUL07	0	I 5020 INSPECT SEDIMENT EROSION CONTOL	
5030	DEMOLITION	5	5	0	13JUL07	20JUL07	0	■ 5030DEMOLITION	
5040	INSTALL SHORING	10	10	0	23JUL07	06AUG07	0	5040 INSTALL SHORING	
5050	MASS EXCAVATION	5	5	0	01AUG07	07AUG07	0	5050 MASS EXCAVATION	
6000	F/R/P PERIMETER FOOTINGS (NORTH)	5	5	0	09AUG07	15AUG07	0	6000 F/R/P PERIMETER FOOTINGS (NORTH)	
6010	F/R/P PERIMETER FOOTING (EAST)	8	8	0	16AUG07	28AUG07	0	6010MF/R/P PERIMETER FOOTING (EAST)	
6020	F/R/P PERIMETER FOOTING (SOUTH)	5	5	0	29AUG07	05SEP07	0	6020MF/R/P PERIMETER FOOTING (SOUTH)	
6030	F/R/P PERIMETER FOOTINGS (WEST)	6	6	0	06SEP07	14SEP07	0	6030 ■ F/R/P PERIMETER FOOTINGS (WEST)	
6040	F/R/P INTERIOR FOOTINGS & GRADE BEAMS	5	5	0	17SEP07	21SEP07	0	6040 F/R/P INTERIOR FOOTINGS & GRADE BEAMS	
6050	U.G. ELECTRICAL	2	2	0	24SEP07	25SEP07	0	6050 <mark>I</mark> Ų.G. ELECTRICAL	
6060	U.G. PLUMBING	3	3	0	24SEP07	27SEP07	0	6060 ⊪ U.G. PLUMBING	
6070	F/R/P CONC WALLS (NORTH)	5	5	0	28SEP07	04OCT07	0	6070 F/R/P CONC WALLS (NORTH)	
6080	F/R/P CONC WALLS (EAST)	8	8	0	05OCT07	17OCT07	0	6080MF/R/P CONC WALLS (EAST)	
6090	F/R/P CONC WALLS (SOUTH)	5	5	0	18OCT07	25OCT07	0	6090 ⊪F/R/P CONC WALLS (SOUTH)	
6100	F/R/P CONC WALLS (WEST)	7	7	0	26OCT07	05NOV07	0	6100 F/R/P CONC WALLS (WEST)	
8460	WATERPROOF PERIMETER WALLS	5	5	0	06NOV07	13NOV07	0	8460 WATERPROOF PERIMETER WALLS	
6110	SOG PREP. (STONE, MESH & VAPOR BARRIER)	2	2	0	15NOV07	16NOV07	0	6110ISOG PREP. (STONE, MESH & VAPOR BARRIER)	
6120	F/R/P SOG	5	5	0	19NOV07	27NOV07	0	6120 MF/R/P SOG	
6130	CMU BLOCK @ ELEVATOR SHAFT	10	10	0	29NOV07	13DEC07	0	6130 CMU BLOCK @ ELEVATOR SHAFT	
6180	1ST FLOOR F/R/P SOD	4	4	0	14DEC07	20DEC07	0	6180 H1ST FLOOR F/R/P SOD	
6190	1ST FLOOR STEEL COLUMNS	3	3	0	21DEC07	27DEC07	0	6190M1ST FLOOR STEEL COLUMNS	
6200	1ST FLOOR STEEL BEAMS	3	3	0	03JAN08	07JAN08	0	6200 ■1ST FLOOR STEEL BEAMS	
6210	1ST FLOOR STEEL JOISTS	3	3	0	08JAN08	11JAN08	0	6210H1ST FLOOR STEEL JOISTS	
6220	1ST FLOOR STEEL DECKING	3	3	0	14JAN08	17JAN08	0	6220 11ST FLOOR STEEL DECKING	
6230	2ND FLOOR F/R/P SOD	4	4	0	18JAN08	24JAN08	0	6230 ⊪2ND FLOOR F/R/P SOD	
6240	2ND FLOOR STEEL COLUMNS	3	3	0	25JAN08	29JAN08	0	6240 12ND FLOOR STEEL COLUMNS	
6250	2ND FLOOR STEEL BEAMS	3	3	0	31JAN08	04FEB08	0	6250 12ND FLOOR STEEL BEAMS	
6260	2ND FLOOR STEEL JOISTS	3	3	0	05FEB08	08FEB08	0	6260 2ND FLOOR STEEL JOISTS	
6270	2ND FLOOR STEEL DECKING	3	3	0	11FEB08	15FEB08	0	6270 №2ND FLOOR STEEL DECKING	
6280	3RD FLOOR F/R/P SOD	5	5	0	18FEB08	25FEB08	0	6280 ⊪3 RD FLOOR F/R/P SOD	
6290	3RD FLOOR STEEL COLUMNS	3	3	0	26FEB08	29FEB08	0	6290 N3RD FLOOR STEEL COLUMNS	
6300	3RD FLOOR STEEL BEAMS	3	3	0	03MAR08	06MAR08	0	6300 STEEL BEAMS	
Start Date Finish Date Data Date Run Date	01MAY07 07NOV08 29MAY07 21MAR08 13:19 Early Bar Progress E			SEM		ECHNOLOGY,		Sheet 1 of 3 Date Revision Checked Approved	
				JEN	BA	SELINE	- WARD		
					LONG	SEST PATH			
© Primavera Systems, Inc.									

Activity	Activity Description	OD	RD	%	ES	EF	TF	2007	
6310	3RD FLOOR STEEL JOISTS	3	3	0	07MAR08	12MAR08	0	6310M3RD FLOOR STEEL JOISTS	
6320	3RD FLOOR STEEL DECKING	3	3			18MAR08	0	6320 13RD FLOOR STEEL DECKING	
6990	BASEMENT R/I OH HVAC DUCTS	5	5	0	19MAR08	25MAR08	0	6990 ■BASEMENT R/I OH HVAC DUCTS	
7000	BASEMENT R/I OH MECHANICAL PIPING	5	5			01APR08	0	BASEMENT R/I OH MECHANICAL PIPING 7000	
7260	1ST FLOOR R/I OH HVAC DUCTS	5	5	0	26MAR08	01APR08	0	7260■1ST FLOOR R/I OH HVAC DUCTS	
7010	BASEMENT R/I OH PLUMBING PIPING	5	5			08APR08	0	7010 BASEMENT R/I OH PLUMBING PIPING	
7270	1ST FLOOR R/I OH MECHANICAL PIPING	5	5			08APR08	0	1ST FLOOR R/I OH MECHANICAL PIPING 7270	
7610	2ND FLOOR R/I OH HVAC DUCTS	5	5			08APR08	0	7610 ■2ND FLOOR R/I OH HVAC DUCTS	
7020	BASEMENT R/I OH ELECTRIC	5	5	0	09APR08	15APR08	0	7020 BASEMENT R/I OH ELECTRIC	
7280	1ST FLOOR R/I OH PLUMBING	5	5			15APR08	0	7280 1ST FLOOR R/I OH PLUMBING	
7620	2ND FLOOR R/I OH MECHANICAL PIPING	5	5			15APR08	0	2ND FLOOR R/I OH MECHANICAL PIPING 7620■	
7030	BASEMENT R/I OH SPRINKLER	5	5	0	16APR08	22APR08	0	7030 BASEMENT R/I OH SPRINKLER	
7290	1ST FLOOR R/I OH ELECTRIC	5	5	0	16APR08	22APR08	0	7290 ■1ST FLOOR R/I OH ELECTRIC	
7630	2ND FLOOR R/I OH PLUMBING	5	5	0	16APR08	22APR08	0	7630 ■2ND FLOOR R/I OH PLUMBING	
7040	BASEMENT SET DOOR FRAMES	3	3	0	23APR08	25APR08	0	7040IBASEMENT SET DOOR FRAMES	
7300	1ST FLOOR R/I OH SPRINKLER	5	5	0	23APR08	29APR08	0	7300 ■1ST FLOOR R/I OH SPRINKLER	
7640	2ND FLOOR R/I OH ELECTRIC	5	5	0	23APR08	29APR08	0	7640 ≣2ND FLOOR R/I OH ELECTRIC	
7050	BASEMENT FRAME WALLS AND BLOCKING	5	5	0	28APR08	02MAY08	0	BASEMENT FRAME WALLS AND BLOCKING 7050	
7310	1ST FLOOR SET DOOR FRAMES	3	3	0	30APR08	02MAY08	0	7310 1ST FLOOR SET DOOR FRAMES	
7650	2ND FLOOR R/I OH SPRINKLER	5	5	0	30APR08	06MAY08	0	7650 ■2ND FLOOR R/I OH SPRINKLER	
7320	1ST FLOOR FRAME WALLS AND BLOCKING	5	5	0	05MAY08	09MAY08	0	1ST FLOOR FRAME WALLS AND BLOCKING 7320	
7660	2ND FLOOR SET DOOR FRAMES	3	3	0	07MAY08	09MAY08	0	7660 <mark>l2ND FLOOR SET DOOR FRAMES</mark>	
7670	2ND FLOOR FRAME WALLS AND BLOCKING	5	5	0	12MAY08	16MAY08	0	2ND FLOOR FRAME WALLS AND BLOCKING 7670	
7680	2ND FLOOR OPERABLE WALL PARTITION RAILS	2	2	0	19MAY08	20MAY08	0	2ND FLOOR OPERABLE WALL PARTITION RAILS 7680I	
7690	2ND FLOOR DRYWALL 1ST SIDE	5	5	0	21MAY08	28MAY08	0	2ND FLOOR DRYWALL 1ST SIDE 7690■	
7700	2ND FLOOR R/I WALL PLUMBING	5	5	0	29MAY08	04JUN08	0	2ND FLOOR R/I WALL PLUMBING 7700	
7710	2ND FLOOR R/I WALL ELECTRIC	5	5	0	05JUN08	11JUN08	0	2ND FLOOR R/I WALL ELECTRIC 7710■	
8060	3RD FLOOR R/I WALL PLUMBING	5	5	0	05JUN08	11JUN08	0	3RD FLOOR R/I WALL PLUMBING 8060■	
7720	2ND FLOOR CLOSE IN INSPECTIONS	4	4	0	12JUN08	17JUN08	0	2ND FLOOR CLOSE IN INSPECTIONS 7720	
8070	3RD FLOOR R/I WALL ELECTRIC	5	5	0	12JUN08	18JUN08	0	3RD FLOOR R/I WALL ELECTRIC 8070■	
7730	2ND FLOOR INSULATION	5	5	0	18JUN08	24JUN08	0	7730 ■2ND FLOOR INSULATION	
8080	3RD FLOOR CLOSE IN INSPECTIONS	4	4	0	19JUN08	24JUN08	0	3RD FLOOR CLOSE IN INSPECTIONS 8080■	
7740	2ND FLOOR DRYWALL 2ND SIDE	5	5	0	25JUN08	01JUL08	0	2ND FLOOR DRYWALL 2ND SIDE 7740	
8090	3RD FLOOR INSULATION	5	5	0	25JUN08	01JUL08	0	3RD FLOOR INSULATION 8090	
7750	2ND FLOOR DRYWALL CEILING	5	5	0	02JUL08	09JUL08	0	2ND FLOOR DRYWALL CEILING 7750	
8100	3RD FLOOR DRYWALL 2ND SIDE	5	5	0	02JUL08	09JUL08	0	3RD FLOOR DRYWALL 2ND SIDE 8100	
7760	2ND FLOOR TAPE AND FINISH DRYWALL	5	5	0	10JUL08	16JUL08	0	2ND FLOOR TAPE AND FINISH DRYWALL 7760	
Start Date Finish Date	01MAY07 07NOV08 Early Bar	WC	00	_		NINOI 221 "		Sheet 2 of 3	
Data Date	29MAY07 Progress B			S	IMSONA TEC	CHNOLOGY, II	NC.	Date Revision Checked Approved	
Run Date	21MAR08 13:19 Critical Act	ivity		SEN		ESS CENTER	- WAR	RD 1	
						ASELINE GEST PATH			
© Pri	mayera Systems Inc								
© Primavera Systems, Inc.									

Activity	Activity Description	OD	RD	%	ES	EF	TF	2007 2008
8110	Description 3RD FLOOR DRYWALL CEILING	5	5	0	10JUL08	16JUL08	0	J J A S O N D J F M A M J J A S O N 3RD FLOOR DRYWALL CEILING 8110
7770	2ND FLOOR BATHROOM TILE FLOOR	4	2	-	17JUL08	22JUL08	0	2ND FLOOR BATHROOM TILE FLOOR 7770
8120	3RD FLOOR TAPE AND FINISH DRYWALL	5	5		17JUL08	23JUL08	0	3RD FLOOR TAPE AND FINISH DRYWALL 8120
7780	2ND FLOOR BATHROOM TILE WALLS	5	5	-	23JUL08	29JUL08	0	2ND FLOOR BATHROOM TILE WALLS 7780
8130	3RD FLOOR BATHROOM TILE FLOOR	4	4	0	24JUL08	29JUL08	0	3RD FLOOR BATHROOM TILE FLOOR 8130
8140	3RD FLOOR BATHROOM TILE PLOOR 3RD FLOOR BATHROOM TILE WALLS	5	5	-	30JUL08	05AUG08	0	3RD FLOOR BATHROOM TILE WALLS 8140
8150	3RD FLOOR PRIME PAINT	3	3	-	06AUG08	08AUG08	0	3RD FLOOR PRIME PAINT 8150
8160	3RD FLOOR PULL AND TERMINATE ELECTRICAL WIRE	5	5	-	11AUG08	15AUG08	0	3RD FLOOR PULL AND TERMINATE ELECTRICAL WIRE 8160
8170	3RD FLOOR CEILING GRID	5	5	-	18AUG08	22AUG08	0	3RD FLOOR CEILING GRID 8170
8180	3RD FLOOR CEILING GRID 3RD FLOOR OH LIGHT FIXTURES	5	5		25AUG08	29AUG08	0	3RD FLOOR OH LIGHT FIXTURES 8180
	3RD FLOOR SPRINKLER HEADS	5	5		02SEP08		0	3RD FLOOR SPRINKLER HEADS 8190
8190		-		-		08SEP08		3RD FLOOR ACOUSTICAL CEILING TILE 8210
8210	3RD FLOOR ACOUSTICAL CEILING TILE	2	2		09SEP08	10SEP08	0	3RD FLOOR FINAL PAINT 8220
8220	3RD FLOOR FINAL PAINT	5	5		11SEP08	17SEP08	0	3RD FLOOR CASEWORK 8230
8230	3RD FLOOR CASEWORK	5	5	-	18SEP08	24SEP08	0	
8240	3RD FLOOR CHAIR RAILS AND MILLWORK ITEMS	5	5	-	25SEP08	01OCT08	0	
8260	3RD FLOOR CARPET	5	5	_	02OCT08	08OCT08	0	
8270	3RD FLOOR VCT AND SHEET VINYL	5	5		02OCT08	08OCT08	0	
8310	3RD FLOOR SPECIALTY ITEMS	5	5	-	02OCT08	08OCT08	0	3RD FLOOR SPECIALTY ITEMS 8310
8440	3RD OPM PREPARE PUNCHLIST	7	7		09OCT08	15OCT08	0	3RD OPM PREPARE PUNCHLIST 8440
8690	3RD GARCETE PERFORM PUNCHLIST	5	5	-	16OCT08	22OCT08	0	3RD GARCETE PERFORM PUNCHLIST 8690
8700	3RD OPM RE-INSPECT PUNCHLIST	3	3	-	23OCT08	27OCT08	0	3RD OPM RE-INSPECT PUNCHLIST 8700
790	DEMOBILIZATION-BUILDING CONSTRUCTION CLEANUP	2	2		24OCT08	27OCT08	0	DEMOBILIZATION-BUILDING CONSTRUCTION CLEANUP 790
70	SUBSTANTIAL COMPLETION	0	C	0		27OCT08	0	SUBSTANTIAL COMPLETION 70
740	FINISH PROJECT PHOTOGRAPH	1	1	0	27OCT08	27OCT08	0	FINISH PROJECT PHOTOGRAPH 740
8450	3RD FLOOR SUBSTANTIALLY COMPLETE	0	C	0		27OCT08	0	3RD FLOOR SUBSTANTIALLY COMPLETE 8450◆
800	DEMOBILIZATION-TRAILER REMOVAL	2	2	0	28OCT08	29OCT08	0	DEMOBILIZATION-TRAILER REMOVAL 800
810	DEMOBILIZATION-DISCONNECT TEMP. UTILITIES	2	2	0	30OCT08	31OCT08	0	DEMOBILIZATION-DISCONNECT TEMP. UTILITIES 810
820	DEMOBILIZATION-SITE CLEANUP	5	5	0	03NOV08	07NOV08	0	DEMOBILIZATION-SITE CLEANUP 820
Start Date Finish Date Data Date Run Date	01MAY07 07NOV08 29MAY07 21MAR08 13:19 Early Bar Progress I	Bar	000	SEN	IIOR WELLNE	ECHNOLOGY ESS CENTER ASELINE	,	Sheet 3 of 3 Date Revision Checked Approved

LONGEST PATH

© Primavera Systems, Inc.